



# GRIDDLE START UP CHECK LIST

**MAGIKITCH'N CUSTOMER**

NAME: \_\_\_\_\_  
 ADDRESS: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 CITY: \_\_\_\_\_  
 STATE: \_\_\_\_\_ ZIP: \_\_\_\_\_  
 PHONE: \_\_\_\_\_

**MAGIKITCH'N AUTHORIZED SERVICE PROVIDER**

\_\_\_\_\_

CUSTOMER NO CHARGE SERVICE	INSTALLATION CHECKS							ZONE CALIBRATION											
	1A	1B	1C	1D	1E	1F	2A	2B	3	4	5	6	7	1	2	3	4	5	6
	GAS TYPE	GAS LINE SIZE	GAS CONNECTION / LEAKS	GAS LINE PRESSURE, STATIC	GAS LINE PRESSURE, DYNAMIC	BURNER MANIFOLD PRESSURE	ELECTRICAL VOLTAGE	ELECTRICAL CONNECTIONS	PROPER VENTILATION	LEVEL EQUIPMENT	FIT / ALIGNMENT	PILOT / BURNER ADJUSTMENT	THERMOSTAT OPERATION						

MODEL NUMBER	SERIAL NUMBER	INDICATE "ACTUAL" READINGS BELOW																		

1. CHECK FOR CORRECT GAS TYPE, PIPE SIZE, CONNECTIONS, LEAKS, INCOMING STATIC & DYNAMIC GAS PRESSURE AND BURNER PRESSURE
2. VERIFY ELECTRIC VOLTAGE AND CONNECTIONS
3. CHECK VENTILATION - ENSURE NO DOWN DRAFT
4. VERIFY EQUIPMENT BASE IS LEVEL
5. CHECK PARTS FOR FIT AND ALIGNMENT, GREASE PAN, JOINING STRIP ECT.
6. PILOT/BURNER ADJUSTMENT AS NEEDED
7. THERMOSTAT CALIBRATION AS NEEDED, RECORD SET TEMP AND ACTUAL TEMP (SEE CALIBRATION INSTRUCTIONS L80-070)

**NOTE: INSTALLATIONS MUST MEET ALL LOCAL AND NATIONAL CODES**

REMARKS: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

TECHNICIANS NAME: (PLEASE PRINT)  
 \_\_\_\_\_  
 CUSTOMERS ACCEPTANCE SIGNATURE:  
 \_\_\_\_\_  
 DATE: \_\_\_\_\_