



EQUIPMENT PERFORMANCE AND INSTALLATION CHECK

MAGIKITCH'N CUSTOMER

NAME: _____
 ADDRESS: _____

 CITY: _____
 STATE: _____
 PHONE: _____

MAGIKITCH'N AUTHORIZED SERVICE PROVIDER

		INSTALLATION										PERFORMANCE								
		1A	1B	1C	1D	1E	2A	2B	2C	2D			3	4	5	6	7	8	9	10
		GAS TYPE	GAS LINE SIZE	GAS LINE PRESSURE, STATIC	GAS LINE PRESSURE, DYNAMIC	BURNER MANIFOLD PRESSURE	ELECTRICAL VOLTAGE	ELECTRICAL CYCLES	ELECTRICAL PHASE	ELECTRICAL CONNECTIONS			LEVEL EQUIPMENT	PROPER VENTILATION	FIT / ALIGNMENT	CASTER INSTALLATION	GAS CONNECTION / LEAKS	PILOT / BURNER ADJUSTMENT	THERMOSTAT	THERMOPILE OUT PUT
MODEL NUMBER	SERIAL NUMBER	INDICATE "ACTUAL" SPECIFICATIONS BELOW										CHECK THE FOLLOWING BOXES AS APPLICABLE								

CUSTOMER NO CHARGE SERVICE

- | | |
|---|--|
| <p>1. CHECK FOR CORRECT GAS PIPE SIZE AND PRESSURE
 (A) TYPE OF GAS (B) GAS LINE SUPPLY (C) STATIC GAS LINE PRESSURE - EQUIPMENT OFF (D) DYNAMIC GAS LINE PRESSURE - ALL KITCHEN EQUIPMENT ON (E) BURNER MANIFOLD</p> <p>2. VERIFY CORRECT ELECTRICAL CONNECTIONS
 (A) VOLTAGE (B) CYCLES (C) PHASE (D) ELECTRICAL CONNECTIONS FOR FILTER MACHINE (D) ELECTRICAL CONNECTIONS FOR FILTER MACHINE</p> <p>3. VERIFY EQUIPMENT IS LEVEL</p> <p>4. CHECK VENTILATION - ENSURE NO DOWN DRAFT</p> <p>5. CHECK PARTS FOR FIT AND ALIGNMENT, DOORS, FILTER PAN ECT.</p> | <p>6. IF CASTER MOUNTED - FLEX HOSE AND RESTRAINING DEVICES INSTALLED (GAS ONLY)</p> <p>7. CHECK GAS CONNECTIONS AND CHECK FOR LEAKS</p> <p>8. CHECK PILOT AND BURNER ADJUSTMENTS ENSURE CORRECT FLAME CHARACTERISTICS</p> <p>9. CHECK THERMOSTAT OPERATION; CALIBRATE IF REQUIRED</p> <p>10. THERMOPILE OUPUT, RECORD MILLIVOLT READING</p> |
|---|--|

NOTE: INSTALLATIONS MUST MEET ALL LOCAL AND NATIONAL CODES

REMARKS: _____

TECHNICIANS NAME: (PLEASE PRINT)

 CUSTOMERS ACCEPTANCE SIGNATURE:
