



# Performance & Installation Checklist

Model Number \_\_\_\_\_ Serial Number \_\_\_\_\_  
 Model Number \_\_\_\_\_ Serial Number \_\_\_\_\_  
 Customer \_\_\_\_\_ Date of Install \_\_\_\_\_  
 Address \_\_\_\_\_ Contact \_\_\_\_\_  
 City \_\_\_\_\_ Phone \_\_\_\_\_  
 State \_\_\_\_\_ Zip \_\_\_\_\_ Today's Date \_\_\_\_\_

### All Equipment:

- Is the customer happy with the performance of the units? \_\_\_\_\_ If no, can the issue be corrected?  
\_\_\_\_\_
- Are the units level? Adjust as needed. \_\_\_\_\_
- Are the units missing any parts you are aware of? If yes, describe what \_\_\_\_\_  
\_\_\_\_\_
- Are the units assembled properly? \_\_\_\_\_ If dbl oven, check installation of vent connector kit. \_\_\_\_\_
- Verify utilities are proper and safe? \_\_\_\_\_ Is owner/operator aware corrections are needed. \_\_\_\_\_
- Are the units vented properly? \_\_\_\_\_ If no, make the operator aware of it and contact the Technical Service Department of Blodgett @ 1-800-331-5842. Describe the problem!!! \_\_\_\_\_  
\_\_\_\_\_
- Is the supplied gas correct for the unit(s)? \_\_\_\_\_ Gas Type \_\_\_\_\_ Supply Pres. \_\_\_\_\_ Manifold Pres. \_\_\_\_\_  
\*\*\* Reference data tag for proper gas manifold pressure.
- Does the applied voltage match the data tag of the units? \_\_\_\_\_ Applied Voltage \_\_\_\_\_
- Soap test gas fittings for leaks internal and external to unit. Correct/Tighten as needed. \_\_\_\_\_
- Check temperature ~ calibrate @ 350°. Measured temp after calibration \_\_\_\_\_
- Check operation of cook timer \_\_\_\_\_
- "Overall Installation", Note any abnormal situations and inform customer of corrections needed. \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

### Convection Ovens:

- Check doors and door switches for proper operation, adjust if needed. \_\_\_\_\_
- If double stacked unit, is interconnecting venting installed and correctly? \_\_\_\_\_

### Steam Equipment:

- Check pressure switches for proper operation and adjust as needed. \_\_\_\_\_
- Check incoming water pressure \_\_\_\_\_ Internal Flow Pressure \_\_\_\_\_
- Check for water leaks and correct as needed. \_\_\_\_\_
- Check water level control system \_\_\_\_\_
- Check drain for pitch and restriction. \_\_\_\_\_

Does the customer have questions regarding operation of the unit or the controls? \_\_\_\_\_ If yes, request them to contact their dealer to for an operational demo by the Blodgett Sales Representative.

**Fax to Blodgett Oven, Attn: Warranty Dept ~ 802-860-3732**

Service Co. _____	Service Tech _____
City & State _____	Office phone _____
Customer's Sig. _____	Print Name _____